CLARK INTERNATIONAL AIRPORT CORPORATION

	Component					Annual	1st Quarter	
		ntegic Objective (SO) / rategic Measure (SM)	Formula	Weight	Rating Scale ¹	2024	Target	Actual
	SO 1	Enabled Dynamic Develop	ment of the Clark Civil Avia	ation Comple	x			
npact	SM 1	Aircraft Movement Volume	International + Domestic + General Aviation Flights	0%	Actual / Target	18,608²	18,608 (Q1-Q4)	7,632 Q1 Total Flights Int'l: 2,095 Dom: 2,566 GenAv: 2,971
Social Impact	SM 2	Number of New Employment Generated by CCAC Locators (including sub lessees)	Absolute Number	5%	Actual / Target	1,000	250	482
		Sub-total		5%				

¹ But not to exceed the weight assigned per indicator ² Reference: LIPAD target

PES Form 4 1st Quarter Monitoring Report

			Annual	1st Quarter						
		egic Objective (SO) / ategic Measure (SM)	Formula	Weight	Rating Scale ¹	2024	Target	Actu	ial	
	SO 2 Sustained Financial Performance									
	SM 3	Revenues (in million pesos)	Service and Business Income + Gains + Other Non-Operating Income	20%	Actual / Target	640.237	154.508	Service/ Business Gains Other Non- Operating Total Revenue	In '000 154.118 1.188 0.963 156.269	
Financial	SM 4	EBITDA (in million pesos)	Net Income + Interest Exp + Income Taxes + Depreciation + Amortization	10%		360.157	84.488	Items Net Income Interest Depreciation Amortization Income Tax EBITDA	In '000 77.647 0.00 22.030 0.097 4.073 103.847	
	SM 5	Budget Utilization Rate (BUR)	Actual Disbursement / Scheduled Disbursement(Total COB net of PS Cost)	5%		90%	10%	5%)	

			Component	Annual 2024	1st Quarter					
	Strategic Objective (SO) / Strategic Measure (SM)		Formula		Weight Rating Scale ¹		Target	Actual		
	Sub-total			35%						
	SO 3 Increased Economic Opportu		tunities	unities						
ý	SM 6	Number of Lease Agreements Signed (Locators within CCAC)	Retained plus New Less Expired, Terminated, and Merged Lease Agreements	10%	Actual / Target	Additional 5 Lease Agreements (Locators) from 2023 Cumulative Total	1	No New Lease Agreement Signed		
lder	SO 4	Enhanced Stakeholder Experience								
Stakeholders	SM 7	Percentage of Satisfied Customers	Number of respondents which gave at least a Satisfactory rating / Total number of respondents	5%	Actual / Target 0% = If less than 80%	90%	N/A	N/A		
		Sub-total		15%						
	SO 5	Strengthen Business Proce								
Internal Processes	SM 8	ISO 9001:2015	Actual Accomplishment	5%	All or Nothing	Pass 1 st Surveillance Audit	N/A	N/A		

PES Form 4 1st Quarter Monitoring Report

	Component					1st Quarter			
	ategic Objective (SO) / rategic Measure (SM)	Formula	Weight	Rating Scale ¹	- Annual 2024	Target	Actual		
SO 6	Develop and Upgrade Airport	and CCAC Infrastructure/	Equipment						
	Implementation of Airport Infra	structure Projects							
	Design and Build of the New Eighteen-Storey Air Traffic Control Tower Building Facility at CRK	Percentage Accomplishment	10%	Actual / Target	100% Accomplishment of Deliverables based on the Contract Schedule and its Amendments	100% Accomplishment of Deliverables based on the Contract Schedule and its Amendments	67.66% actual progress as of March 31, 2024 against the scheduled progress of 67.14% (based on the approved Extension of Time No. 6), positive variance of 0.52% Note: Revised Target Completion Date on December 22, 2024.		
SM 9	Supply, Installation, Testing, and Commissioning of Primary Surveillance Radar (PSR) and Secondary Surveillance Radar (SSR)	Percentage Accomplishment	10%	Actual / Target	100% Accomplishment of Deliverables based on the Contract Schedule and its Amendments	100% Accomplishment of Deliverables based on the Contract Schedule and its Amendments	85.88% actual progress as of March 31, 2024 against the scheduled progress of 52.68% (based on the approved Extension of Time No. 3), positive variance of 33.20% Note: Revised Target Completion Date is on November 30, 2024.		
	Supply, Installation, Testing & Commissioning of New Air Traffic Communication System and Relocation of Various Communication, Navigation, and Surveillance (CNS) Equipment	Percentage Accomplishment	15%	Actual / Target	100% Accomplishment of Deliverables based on the Contract Schedule and its Amendments	100% Accomplishment of Deliverables based on the Contract Schedule and its Amendments	Notice to Proceed was issued last February 16, 2024. Progress / Status: On-going mobilization, preparation / updating of construction drawing plans and layout, necessary permit application, purchasing activities and other associated activities for the project. Note: Target Completion Date is on March 12, 2025.		

PES Form 4 1st Quarter Monitoring Report

	Component						1st Quarter		
	Strategic Objective (SO) / Strategic Measure (SM)		Formula	Weight	Rating Scale ¹	Annual 2024	Target	Actual	
	Sub-total			40%					
	SO 7	Enrich Employee Performand	ce and Development						
Learning and Growth	SM 10	Percentage of Employees Meeting Required Competencies	Plantilla Employees Meeting Required Competencies / Total Filled Plantilla as of Yearend	5%	Actual / Target	100%	Conduct of competency interventions in the form of training activities (external and in-house training) to 25% of CIAC's total number of employees	90 CIAC employees or 79% of the 114 filled up plantilla positions as of the 1 st Quarter had undergone competency enhancement intervention	
	Sub-total Sub-total		5%						
	TOTAL			100%					