



ANNUAL REPORT CY 2017

CIAC Funded

Project/Program/Activity Name	Contract Amount	Date Started	No of Extensions	Date Completed	Remarks
Maintenance of 496 has. sodded airport grounds	10,492,056.56	May 2, 2017	0	Target Date of Completion: May 1, 2018	65%
CIAC Janitorial Services	15,034,468.20	January 1, 2017	1 Extended from January 1, 2018 up to March 31, 2018	Target Date of Completion: March 31, 2018	On-going
Replacement of conventional type A/C unit to inverter type at PTB	3,128,288.06	July 8, 2017	0	October 6, 2017	100%
Supply, Installation, Testing and Commissioning of 40 Kva UPS for auxiliary systems at the PTB	876,940.00	May 24, 2017	0	August 22, 2017	100%
Rehabilitation of chiller 4 at the PTB	1,500,000.00	March 15, 2017	0	March 17, 2017	100%
Installation of air-curtains on entrance and exit door at the PTB	260,000.00	May 12, 2017	0	May 20, 2017	100%
Supply and Installation /Replacement of Existing Conventional Lighting into Equivalent Light Emitting Diode (LED)-Lighting at the Passenger Terminal Bldg.	1,796,000.00	January 17, 2017	0	February 27, 2017	100%
Removal and Repainting of Edge Line Markings at Runway 02R/20L	7,256,060.00	January 9, 2017	0	February 27, 2017	100%
Removal and Repainting Pavement Markings at North Ramp and Main Ramp	4,882,404.00	January 9, 2017	0	February 27, 2017	100%

BCDA Funded (ASEAN Projects)

Project/Program/Activity Name	Contract Amount	Date Started	No. of Extensions	Date Completed	% of Completion
Upgrading of Landside Facilities at the Civil Aviation Complex	108,878,888.33	May 20, 2017	2	October 19, 2017	100%
Variation Order No. 1	10,681,166.97	September 26, 2017	0	October 10, 2017	100%
Improvement of Corporate Office Building	45,878,333.88	May 20, 2017	2	October 10, 2017	100%
Variation Order No. 1	4,414,058.62	September 30, 2017	0	September 30, 2017	100%
Pavement Rehabilitation Works at the Airfield	225,487,621.27	May 29, 2017	2	October 19, 2017	100%
Variation Order No. 1	20,414,020.18	September 29, 2017	0	October 10, 2017	100%
Repainting of Runway and Taxiway		May 19, 2017	0	August 8, 2017	



Project/Program/Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	% of Completion
Supply and Delivery of Ten (10) Units Mobile Lighting Tower with Generator Sets	CIAC, Civil Aviation Complex, Clark Freeport, Pampanga	4,750,000.00	May 16, 2017	0	July 17, 2017	100%
Supply and Delivery of Spare Parts for Airfield Ground Lighting System	CIAC, Civil Aviation Complex, Clark Freeport, Pampanga	9,888,807.00	May 17, 2017	0	December 30, 2017	100%
Supply and Installation of LED Floodlights and Parking Obstruction Lights at the Apron/Ramp and Remote Area of CIAC	CIAC, Civil Aviation Complex, Clark Freeport, Pampanga	24,999,997.00	May 24, 2017	0	September 7, 2017	100%